

KERALA RUBBER LIMITED PROJECT, VELLOOR										
WEEKLY PROGRESS REPORT										
		FROM	1/5/2025		TO	1/11/2025				
Project		Promotion of natural Rubber Based Industrialization in Kerala with focus on MSME sector								
Package		Package 4 - Construction of R & D Block, Administration Block, Training Centre, Canteen cum commercial Block and Internal Road Work at Kerala Rubber Limited								
Client		Kerala Rubber Limited								
PMC		KIIFCON Pvt Ltd								
Contractor		M/s Heather Constructions Pvt Ltd.								
Project Value		Rs 115,78,04,627.43								
Actual project duration		15	months							
Duration elapsed		10.70	months							
EOT, if any		Nil								
Revised duration, if any		Nil								
Sl.No	Activity	PLANNED				ACHIEVED				Remarks
		Start	Finish	Quantity	%	Start	Finish	Quantity	%	
	Land Development									
1	Earth filling in Zone 6 [2,76,133.083 m3]	2/27/2024	6/15/2024	248,266.44	100.00%	4/4/2024	Ongoing	59,940.80	24.14%	Cumulative Loose earth - 74926
	Admin Block									
2	Admin Block Piling [68 nos]	4/6/2024	5/22/2024	68	100.00%	5/20/2024	10/20/2024	68	100.00%	
3	Admin Block Pile cap [68 nos]	4/25/2024	6/19/2024	49	100.00%	1/2/2025	Ongoing	13	26.53%	
4	Admin Block Plinth Beam [552 m]	11/19/2024	12/9/2024	552	100.00%	1/3/2025	Ongoing	34	6.16%	
	R&D Block									
5	R-D Block Piling [142 nos]	11/21/2024	12/30/2024	142	100.00%	12/31/2024	Ongoing	20	14.08%	
6	R-D Block Pile Cap [115 nos]	1/2/2025	2/2/2025	115	100.00%	Not Started		0	0.00%	
6	R-D Block Plinth Beam [1620 m]	1/2/2025	2/2/2025	1620	100.00%	Not Started		0	0.00%	
WORKS PLANNED FOR THIS WEEK						1/12/2025	1/18/2025			
SL.No.	Description of work			Location		FROM	TO	Quantity	Unit	Remarks
1	Earth filling in Zone 6 (In Training Centre area)			Zone 6		1/12/2025	1/18/2025	7000	m3	
3	Admin Block Pile cap [68 nos]			Admin Block		1/12/2025	1/18/2025	15	Nos	
4	Admin Block Plinth Beam [552 m]			Admin Block		1/12/2025	1/18/2025	100	m3	
5	R-D Block Piling [142 nos]			R&D		1/12/2025	1/18/2025	20	Nos	
EXTRA / VARIATIONS ITEMS DONE:										
SL.No.	Description of work			Location		FROM	TO	Quantity	Unit	Remarks
MAJOR HINDRANCES										
SL.No.	Description of work	Location		FROM	TO	TOTAL DAYS LOST		Remarks		
						This week	Cum.			
	FROM CLIENT SIDE									
1	Nil									
	FROM PMC SIDE									
2	Nil									
	FROM CONTRACTOR SIDE									
1										

KERALA RUBBER LIMITED PROJECT, VELLOOR

WEEKLY PROGRESS REPORT

FROM 1/5/2025 TO 1/11/2025

PENDING DELIVERABLES

SL.N o.	Description of work	Location	FROM	TO	TOTAL DAYS LOST		Remarks
					This week	Cum.	
	FROM CLIENT SIDE						
1	Building permit						
	FROM PMC SIDE						
1	GFC Drawings						
	FROM CONTRACTOR SIDE						
1	Monthly report						
2	Water test for an alternate source at site						
3	Test results for Cement, Soil						
4	Pile Integrity Test results, test conducted on 29-10-2024.						
5	Site office and allied facilities.						
6	Rig movement plan for piling works at RD Block						
7	Revised construction schedule						

PHOTOGRAPHS



EARTH FILLING - FDT TESTS CONDUCTED IN TRAINING CENTRE AREA

KERALA RUBBER LIMITED PROJECT, VELLOOR

WEEKLY PROGRESS REPORT

FROM 1/5/2025 TO 1/11/2025



PILING WORKS (R&D BLOCK)



ADMIN BLOCK - PILE CAP & PLINTH BEAM WORKS

Prepared by: Site Engineer

Checked by: Project Engineer

Verified by: Project Manager